PORPOSAL FOR GRANT OF THE EXTENSION

1	Name of work	Improvements and maintenance of Culvert at Mallasandra Colony and Surrounding area in ward no 13 MallasandraShettyhalli Sub division
2	Estimated Cost	10.00 Lakhs
3	Amount of Tender	684788.00
4	Name of Contractor	S.N. Shankrappa
5	Agreement No	BBMP/EE/DD/AGR/520/19-20, Dated: 22.01.2020
6	Work Order No & Date Under Which the Work order has been issued	BBMP/EE/DD/WO/520/19-20, Dated: 22.01.2020
7	Time limit originally fixed for Completion of time	22.04.2020
8	Date of Markout	
9	Date of Commencement	22.01.2020
10	Date of Completion as per Agreement	22.04.2020
11	Date of Receipt of Application in the sub division	
12	Extension of time granted if any	
13	Work carried out by the contractor during original period stipulated in the contractor	
14	Work carried out during the last period of Extension	–
15	Work carried out during the 2nd period of Extension	–
16	Date of recommendation of the time extension applied for	
17	Whether the original Application of the contractor enclosed	Yes
18	Balance work remaining to be done	–
19	Probable time required for completion remaining work	
20	Cost of work charged establishment charge on the work after expiry of original period	–
21	Whether notice as per clause P(2) of Contractor has been issued	–
22	Remark by the Executive Engineer	Time Extension may be Approved with a fine of Rs 20/day for 30 days
23	Daily Rate of the fine proposed	

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Chief Engineer
Dasarahalli Zone

Scanned by CamScanner